


July 2011

June 2011							July 2011							August 2011							
S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	
				1	2	3	4					1	2			1	2	3	4	5	6
5	6	7	8	9	10	11	3	4	5	6	7	8	9	7	8	9	10	11	12	13	
12	13	14	15	16	17	18	10	11	12	13	14	15	16	14	15	16	17	18	19	20	
19	20	21	22	23	24	25	17	18	19	20	21	22	23	21	22	23	24	25	26	27	
26	27	28	29	30			24	25	26	27	28	29	30	28	29	30	31				
							31														

 HBA Charitable Project

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
26	27	28	29	30	1	2
3	4	5	6	7 9:00 AM Framers: punch-out, set doors, windows, stairs	8	9
10	11 9:00 AM Plumbing - review project	12 9:00 AM Plumbing	13 9:00 AM Plumbing	14 9:00 AM Plumbing 3:30 PM HBA Board mtg	15 9:00 AM Frame Punch	16
17 9:00 AM HVAC 9:15 AM Siding Exterior	18 9:00 AM HVAC 9:15 AM Siding Exterior	19 9:00 AM HVAC 9:15 AM Siding Exterior	20 9:00 AM HVAC 9:15 AM Siding Exterior	21 9:00 AM Install Fireplace 9:15 AM Siding Exterior	22 10:00 AM Finalize Cabinetry order 10:00 AM Punch-out	23
24 9:00 AM Electrical Rough-In	25 9:00 AM Clean 10:00 AM Caulk & Seal	26 10:00 AM Twp Inspection - Framing & Mechanicals (Plumbing, Electric, Fire)	27 9:00 AM Insulation	28 10:00 AM Twp Inspection - Drywall	29 11:00 AM Deliver Drywall	30
31	1 9:00 AM Drywall / Tape / Spackle	2 9:00 AM Drywall / Tape / Spackle	3 9:00 AM Drywall / Tape / Spackle	4 9:00 AM Drywall / Tape / Spackle	5 9:00 AM Drywall / Tape / Spackle 11:00 PM Deliver Interior Trim & Doors	6 ... Deliver Interior Trim & Doors