


August 2011

July 2011							August 2011							September 2011						
S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
					1	2	1	2	3	4	5	6						1	2	3
3	4	5	6	7	8	9	7	8	9	10	11	12	13	4	5	6	7	8	9	10
10	11	12	13	14	15	16	14	15	16	17	18	19	20	11	12	13	14	15	16	17
17	18	19	20	21	22	23	21	22	23	24	25	26	27	18	19	20	21	22	23	24
24	25	26	27	28	29	30	28	29	30	31	25	26	27	28	29	30				
31																				

 HBA Charitable Project

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
31	1 9:00 AM Drywall / Tape / Spackle	2 9:00 AM Drywall / Tape / Spackle	3 9:00 AM Drywall / Tape / Spackle	4 9:00 AM Drywall / Tape / Spackle	5 9:00 AM Drywall / Tape / Spackle 11:00 PM Deliver Interior Trim & Doors	6 ... Deliver Interior Trim & Doors
7	8 9:00 AM Install Interior Trim & Doors	9 9:00 AM Install Interior Trim & Doors	10 9:00 AM Install Interior Trim & Doors	11 9:00 AM Clean 11:00 AM Paint	12 9:00 AM Paint	13
14	15 9:00 AM Install Tile	16 9:00 AM Install Tile	17 9:00 AM Install Tile 2:00 PM Deliver Cabinetry	18 9:00 AM Install Cabinetry	19 9:00 AM Template Countertops	20
21	22 9:00 AM Install Vinyl & Hardwood Flooring	23 9:15 AM Install Vinyl & Hardwood Flooring 2:00 PM Install Driveway	24 9:15 AM Install Vinyl & Hardwood Flooring 10:00 AM Final Topsoil & Landscaping	25 9:00 AM Deliver Appliances 10:00 AM Final Landscaping	26 9:00 AM Install Countertops 9:15 AM Finish Mechanicals (Plumbing & HVAC)	27
28 9:00 AM Final Electric	29 9:00 AM Finish Mechanicals (Plumbing & HVAC)	30 9:00 AM Punch-out 11:00 AM Clean	31 9:00 AM Install Carpet	1 9:00 AM Paint Touch-up	2 9:00 AM Paint Touchup	3